

Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD01	Vehicle Maintenance	-	LS	RFQ	Project Director	GoB	35.00	Planned Dates									
								Planned Days									
								Actual Dates		Work done within July 2021 to May 2022							11 months
WD02	Computer & Office equipments Repair	-	LS	RFQ	Project Director	GoB	3.00	Planned Dates									
								Planned Days									
								Actual Dates		Work done within July 2021 to May 2022							11 months
WD03	Office Equipments	-	LS	RFQ	Project Director	GoB	30.00	Planned Dates									
								Planned Days									
								Actual Dates		Work done within July 2021 to May 2022							11 months
WD04	Furniture	-	LS	RFQ	Project Director	GoB	15.00	Planned Dates									
								Planned Days									
								Actual Dates		Work done within July 2021 to May 2022							11 months
WD05	Different items & event management of Inauguration Ceremony	-	LS	OTM/ RFQ/ Direct Purchase	Ministry	BoB	5000.00	Planned Dates									
								Planned Days		9 June 22	12 June 22	12 June 22	14 June 22	14 June 22	15 June 22	15 Days	10 Days
								Actual Dates									

Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD01	Supply of accessories (for Computer, Laptop, Printer & Photocopier)	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	5.00	Planned Dates								
								Planned Days								
								Actual Dates		30 Dec. 21	30 Dec. 21	04 Jan 22	04 Jan 22	04 Jan 22	30 Days	2 months
GD02	Purchase of Office stationary	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	10.00	Planned Dates								
								Planned Days								
								Actual Dates		04/Dec. 21	04/Dec. 21	05/Dec. 21	05/Dec. 21	06 Dec. 21	30 Days	2 months
GD03	Different Inauguration Ceremony Gift items & Souvenir	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	32.58	Planned Dates			10 June 22	12 June 22	12 June 22	12 June 22	14 June 22	10 Days
								Planned Days								
								Actual Dates		2 June 2022						
GD04	Furniture for Mawa & Janjira Toll Plaza	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	58.10	Planned Dates		09 June 22	10 June 22	12 June 22	12 June 22	12 June 22	14 June 22	10 Days
								Planned Days								
								Actual Dates								
GD05	Electrical Goods for Mawa & Janjira Toll Plaza	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	85.00	Planned Dates		09 June 22	10 June 22	12 June 22	12 June 22	12 June 22	14 June 22	10 Days
								Planned Days								



								Actual Dates								
GD06	Electrical Line and Lighting installation	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	35.00	Planned Dates			10 June 22	12 June 22	12 June 22	12 June 22	14 June 22	10 Days
								Planned Days								
								Actual Dates		2 June 2022						
GD07	Souvenir Metallic Coin	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	10.00	Planned Dates		09 June 22	10 June 22	12 June 22	12 June 22	12 June 22	14 June 22	10 Days
								Planned Days								
								Actual Dates								
GD08	Postage Stamps Issuing for Padma Bridge	-	LS	OTM/ RFQ/ Direct Purchase	Project Director	GoB	10.00	Planned Dates		09 June 22	10 June 22	12 June 22	12 June 22	12 June 22	14 June 22	10 Days
								Planned Days								
								Actual Dates								



Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Padma Multipurpose Bridge	9030

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD01	Electricity Bill and Others of Resettlement Areas of PMBP	LS		Direct Purchase	Project Director	GoB	12.00	Planned Dates										11 Month
								Planned Days										
								Actual Dates		Work done within July 2021 to May 2022								


(Md. Shafiqul Islam)
 Project Director
 Padma Multipurpose Bridge Project, BBA
 M/O Road Transport and Bridges
 Setu Bhaban, Banani, Dhaka.

Revised- Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Construction of Multi Lane Road Tunnel under the river Karnaphuli	5015

Pakag e No.	Description of Procurement package per DPP GOODS	Unit	Quantiy	Procurement Method & (Type)	Contract Approvin g Authority	Source of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertis e Tender	Tender opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Total time to Contract signing	Time for completio n of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD1	Vehicle Repair & Stationary purchase	LS		RFQ/Direct Purchase	PD	GoB	12.00	Planned Date	July, 2021 to June, 2022							
GD2	Furniture Purchase & Office Building Repair	LS		RFQ/Direct Purchase	PD	GoB	4.00	Planned Dates	July, 2021 to June, 2022							
GD3	Procument of Desktop Computer, Laptop, Printer & Office Equipment	LS		RFQ/Direct Purchase	PD	GoB	10.00	Planned Dates	July, 2021 to June, 2022							
GD4	Motor Cycle Purchase	LS		Direct Purchase/ RFQ	PD	GoB	4.00	Planned Dates	July, 2021 to June, 2022							
Total							30.00									

Mashar
26/05/2022
মোঃ মঈনুল বাশার
সহকারী প্রকৌশলী
মাস্টি লেইন কর্ণফুলী টানেল প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ
সড়ক পরিবহন ও সেতু

(Signature)
26/05/2022
(মোঃ আব্দুর রহমান ভরফদার)
উপ-পরিচালক (প্রশাসন)
কর্ণফুলী টানেল নির্মাণ প্রকল্প

(Signature)
26/05/22
মোঃ হারুনুর রশীদ চৌধুরী
প্রকল্প পরিচালক
কর্ণফুলী টানেল নির্মাণ প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ

Revised Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Packag e No.	Description of Procurement package per DPP GOODS	Unit	Quantity	Procurement Method	Contract Approvin g Authority	Sourc e of Funds	Estd. Cost (in Lakh Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notificatio n of Award	Signing of Contract	Total time to Contract signing	Time for completi on of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
GD2	Supply of Desktop Computer, Printer, Photocopier etc.,	No.	LS	OTM/ RFQ	Project Director	GoB	0.5	Planned Dates	01/11/21	09/11/21	16/11/21	18/11/21	20/11/21	23/11/21	23/11/21	30/11/21
								Planned Days		8	7	2	2	3	22	30
GD3	Purchase of Office stationary	LS	LS	OTM/ RFQ	Project Director	GoB	2.5	Planned Dates	01/11/21	09/11/21	16/11/21	18/11/21	20/11/21	23/11/21	23/11/21	30/11/21
								Planned Days		8	7	2	2	3	22	30
Total							3.0									

24 Nov 2022

(এ এইচ এম শাখাওয়াত আকতার)
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা

Revised Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement package as per DPP WORKS	Unit	Qty.	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in lakh Taka)	Time code for process	Advertise pre qualification (if applicable)	Tender opening	Invite/ Advertise Tender	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	*1Construction of CRP (Mosques, Madrasa, school etc.,)	No.	10	DPM	Bridge Division BBA/ PD	GoB	500.00 (3,800.00)	Planned Dates							30/10/19		30/12/22
								Planned Days									
WD2	*Relocation of Utility and building demolition (WASA/DESCO/DES A/PDB/ BTCL/ TITAS GAS) etc.,	LS.		DPM	Bridge Division	GoB	1,500.00 (42,868.00)										30/06/23
WD3	Building Construction in RS area with ancillary works	No.	3	OTM	CCGP	GoB	10,000.00 (79,000.00)	Planned Dates							25/02/18		30/06/22
								Planned Days								52 m	
WD4	Design , supply, installation, testing and commissioning of LPG storage tank for resettlement village	LS		OTM	Bridge Division/PD	GoB	800.00				24/3/22	30/06/22	15/07/22	24/07/22	15/08/22		15/02/23
WD5	*2Additional Compensation to the Affected Person	LS.		DPM	Bridge Division	GoB	100.00 (61,106.36)										30/06/23
Total							12,900.00										

Note

*Cost estimation for utility relocation and building demolition is done by the Bangladesh Army through respective agencies.

*1Procurement by the Mosque committee.

*2Following IPFF guideline, additional top up to be paid by BBA through INGO.

২/৪/২০২২
 (এ এইচ এম শাহাওয়ার আকতার,
 প্রকল্প পরিচালক
 ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
 পিপিপি প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা)

Revised Annual Procurement Plan (2021-2022)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Programme Name & Code

Ministry of Road Transport & Bridges /Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	131018200
Support to Dhaka Elevated Expressway PPP Project	224104600

Package No.	Description of Procurement Item as per DPP SERVICES	Unit	Quantity	Procurement Method	Contract Approving Authority	Source of Funds	Estd. Cost (In lakh Taka)	Time code for process	Invitation for EOI	Issue RFP	Technical proposal opening	Technical proposal Evaluation	Financial proposal opening & Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
SD1	Appointment of NGO for implementation of RAP of DEE Project	mm	1400	OTM	CCGP	GoB	200.00 (1635)	Planned Dates								17/11/14		1/12/22
SD2	Consultancy service of Safety Audit and Management Support for DEE Project	mm	750	OTM	CCGP	GoB	500.00 (5060.77)	Planned Dates								24/04/16		22/06/23
SD3	Consultancy Services-Independent Engineer	mm	600	OTM	CCGP	GoB	700.00 (5717.92)	Planned Dates								1/12/19		1/12/22
SD4	Consultancy Service for Design & Supervision of Construction of Building and relevant facilities in RS area	mm	1090	OTM	CCGP	GoB	300.00 (1591)	Planned Dates								22/11/15		30/09/22
SD5	Individual Consultant for RS Specialist, LA Specialist, Environment Specialist	mm	192	OTM	Bridges Division	GoB	80.00 (696.74)	Planned Dates								25/11/15		30/06/23
Total							1,780.00											

2/8/22
২২/০৮/২০২২

(এ এইচ এম শাখাওয়াত আকতার)
প্রকল্প পরিচালক
ঢাকা এলিভেটেড এক্সপ্রেসওয়ে
পিপিপি প্রকল্প
বাংলাদেশ সেতু কর্তৃপক্ষ, ঢাকা।

Annual Procurement Plan (2021-2022)

Ministry/ Division:		Ministry of Road Transport & Bridges/Bridges Division															
Agency:		Bangladesh Bridge Authority															
Procuring Entity Name & Code:		Bangladesh Bridge Authority										7105					
Project/ Program Name & Code:		Dhaka-Ashulia Elevated Expressway Construction Project										224113800					
Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing (Days)	Time for completion of contract	
I	2	3	4	5	6	7	8	9	10	11	13	14	15	16	17	18	
	Computer, Accessories & Office equipment																
GD1	Desktop Computer with printer- 2 Nos Laptop-2 Nos	No	4	RFQ	PD	GOB	3.5	Planned Dates	3-Apr-22	10-Apr-22	17-Apr-22	24-Apr-22	27-Apr-22	8-May-22		16-May-22	
								Planned Days		7	7	7	3	11	28	8 Days	
	Works																
WD1	Supply, Installation, testing and Commissioning of 01X1000 KVA,11/0.415KV, 50Hz Electric Sub-Station in the Stack yard :-01 at "Ashkona" under the Project of Dhaka Ashulia Elevated Expressway Project (DAEEP)	Job	1	OTM	PD	GOB	250.00	Planned Dates	16-Mar-22	6-Apr-22	10-Apr-22	13-Apr-22	18-Apr-22	9-May-22		23-Jun-22	
								Planned Days		21	4	3	5	21	54	45 Days	
WD2	Supply, Installation, testing and Commissioning of 01X1000 KVA,11/0.415KV, 50Hz Electric Sub-Station in the Stack yard :-02 at "Kamarpara, Uttara in Dhaka" under the Project of Dhaka Ashulia Elevated Expressway Project (DAEEP)	Job	1	OTM	PD	GoB	250.00	Planned Dates	16-Mar-22	6-Apr-22	10-Apr-22	13-Apr-22	18-Apr-22	9-May-22		23-Jun-22	
								Planned Days		21	4	3	5	21	54	45 Days	
WD3	Supply, Installation, testing and Commissioning of 01X1000 KVA,11/0.415KV, 50Hz Electric Sub-Station in the Stack yard :-03 at "JTEG, Ashulia" under the Project of Dhaka Ashulia Elevated Expressway Project (DAEEP)	Job	1	OTM	PD	GoB	250.00	Planned Dates	16-Mar-22	6-Apr-22	10-Apr-22	13-Apr-22	18-Apr-22	9-May-22		23-Jun-22	
								Planned Days		21	4	3	5	21	54	45 Days	
WD4	Supply, Installation, testing and Commissioning of 01X1000 KVA,11/0.415KV, 50Hz Electric Sub-Station in the Stack yard :-04 at "Baipal, Ashulia" under the Project of Dhaka Ashulia Elevated Expressway Project (DAEEP)	Job	1	OTM	PD	GoB	250.00	Planned Dates	16-Mar-22	6-Apr-22	10-Apr-22	13-Apr-22	18-Apr-22	9-May-22		23-Jun-22	
								Planned Days		21	4	3	5	21	54	45 Days	
WD5	Renovetaion of Project Waiting Room with Furniture and Associated Works	Job	1	RFQ	PD	GOB	10.00	Planned Dates	3-Apr-22	10-Apr-22	17-Apr-22	24-Apr-22	27-Apr-22	8-May-22		16-May-22	
								Planned Days		7	7	7	3	11	28	8 Days	
Total =							1013.50										

15.03.22

15/03/22

Development Budget

Annual Procurement Plan (2021-2022)

Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Widening of Road and Construction of Elevated Road from Panchabati to Mukterpur Bridge Project.	

Package No.	Description of Procurement package GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 1	Purchase of Motor Cycle	No	02	RFQ	Project Director	GOB	4.00	Planned Dates		05 Dec 21	20 Dec 21	26 Dec 21	30 Dec 21	06 Jan 22	12 Jan 22	38 days	01 Month
								Planned Days		0	15	06	04	07	06	38 days	
GD2.2	Computer and Related Accessories Purchase	No	43	OTM	Project Director	GOB	27.33	Planned Dates		16 Nov 21	06 Dec 21	06 Feb 22	13 Feb 22	20 Feb 22	20 Mar 22	125 days	02 Months
								Planned Days		0	21	62	07	07	28	125 days	
GD3.1	Office Furniture Purchase	LS	-	RFQ	Project Director	GOB	5.00	Planned Dates		03 Feb 22	10 Feb 22	10 Feb 22	10 Feb 22	13 Feb 22	20 Feb 22	17 days	01 Month
								Planned Days		0	07	0	0	03	07	17 days	
								Planned Days		0	10	11	05	05	10	42 days	
GD4.2	Purchase of Office Stationary	LS	-	RFQ	Project Director	GOB	3.00	Planned Dates		31 March 22	10 April 22	20 April 22	28 April 22	05 May 22	10 May 22	41 days	06 Month
								Planned Days		0	10	10	08	07	05	41 days	
						Total=	39.33										

Shafiqul Islam
Project Director

Widening of Road and Construction of Elevated Road from Panchabati-Mukterpur Bridge Project
Bangladesh Bridge Authority
Cuttack, Bhubaneswar, Odisha, India

Development Budget

Annual Procurement Plan (2021-2022)

Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Widening of Road and Construction of Elevated Road from Panchabati-Mukterpur Bridge Project.	

Package No.	Description of Procurement package Services	Unit	Qntity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SD1	Review Design and Construction Supervision Consultancy (CSC) Service	Month	48	QCBS	BBA	GOB	2500.00	Planned Dates		26 Jan 21	10 March 21	30 Dec 21	07 April 22	07 April 22	12 April 22	441 days	48 Months
								Planned Days		0	44	295	98	01	05	441 days	
SD2	Selection of Consultant (Firm/NGO) for Implementation of Resettlement Action Plan (RAP)	Month	36	QCBS	BBA	GOB	440.00	Planned Dates		14 Jan 21	10 Feb 21	30 Oct 21	30 Nov 21	20 Dec 21	30 Dec 21	350 days	36 Months
								Planned Days		0	28	260	31	20	10	350 days	
SD3	Recruitment of outsourcing man- power	No	12	OTM/RFQ	Project Director	GOB	132.00	Planned Dates		30 Dec 21	17 Jan 22	24 Feb 22	02 March 22	07 March 22	23 March 22	84 days	42 Months
								Planned Days		0	19	38	06	05	16	84 days	
						Total=	3072.00										



Shafiqul Islam
Project Director
Widening of Road and Construction of Elevated Road from Panchabati-Mukterpur Bridge Project
Bangladesh Bridge Authority
Setu Bhaban, Banani, Dhaka-1212.

Development Budget
Annual Procurement Plan (2021-2022)

Revised

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Bangladesh Bridge Authority	7105
Widening of Road and Construction of Elevated Road from Panchabati-Mukterpur Bridge Project.	

Package No.	Description of Procurement package Works	Unit	Qntity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise prequel (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD1	Recruitment of Contractor for Widening of road and construction of elevated road from Panchabati-Mukterpur bridge project	Month	48	OTM	CCGP	GOB	135000.00	Planned Dates		08 March 21	30 Jun 21	30 Dec 21	30 Jan 22	10 Feb 22	30 April 22	419 days	48 Months
								Planned Days		0	115	183	31	10	79	419 days	
WD3	Recruitment of Service provider for detection of utility service for Widening of road and construction of elevated road from Panchabati-Mukterpur bridge project	LS	-	OTM	Project Director	GOB	200.00	Planned Dates		27 Jan 22	14 Feb 22	16 March 22	27 March 22	27 March 22	31 March 22	64 days	2.5 Months
								Planned Days		0	19	30	11	01	04	64 days	
WD5	Create Video Documentary Images	LS	-	RFQ	Project Director	GOB	4.00	Planned Dates		08 Feb 22	22 Feb 22	10 March 22	15 March 22	22 March 22	31 March 22	52 days	06 Months
								Planned Days		0	15	16	05	07	09	52 days	
WD6	Construction of Boundary Pillar Along the Right of Way for Widening of Road and Construction of Elevated Road from Panchaboti to Mukterpur Bridge Project	LS	-	OTM	Project Director	GOB	30.00	Planned Dates		16 Nov 21	06 Dec 21	06 Feb 22	13 Feb 22	20 Feb 22	20 Mar 22	125 days	04 Months
								Planned Days		0	21	62	07	07	28	125 days	
						Total=	135234.00										

2nd Revised Annual Procurement Plan (2021-2022)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge of at 17th km Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD01	Procurement of Furniture for Site office	LS	1	RFQ	PD	GoB	4.86	Planned Dates		03 Jun 2021	08 Jun 2021	08 Jun 2021	08 Jun 2021	09 Jun 2021	09 Jun 2021	6 Days	45 days
								Planned Days		-	5	-	-	1	-		
GD02	Procurement of Motor Cycle	Nos	4	OTM/DPM	PD	GoB	5.6	Planned Dates		4 April 2022	10 April 2022	10 April 2022	10 April 2022	10 April 2022		7 days	90 Days
								Planned Days		-	7	-	-	-			
GD03	Procurement of Desktop Computer with printer, AC, Fridge, Laptop & office equipment	LS	1	OTM	PD	GoB	20.04	Planned Dates		03 Jun 2021	22 Jun 2021	03 August 2021	17 August 2021	19 Aug 2021	01 Sep 2021	60 days	45 days
								Planned Days		-	20	11	14	2	13		
GD04	Procurement of Furniture for Site office (Extended Part)	LS	1	RFQ	PD	GoB	2.26	Planned Dates		16 Sep 2021	22 Sep 2021	22 Sep 2021	23 Sep 2021	23 Sep 2021	23 Sep 2021	7 days	45 days
								Planned Days			6	-	1	-	-		
GD05	Procurement of office stationery	LS	1	RFQ	PD	GoB	2.37	Planned Dates		03 Jan 2022	10 Jan 22	10 Jan 22	16 Jan 22	17 Jan 22	17 Jan 22	14 days	30 days
								Planned Days		-	7	-	6	1	-		
	Total value of GOODS Procurement						35.13										

2nd Revised Annual Procurement Plan (2021-2022)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge of at 17th km Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Package No.	Description of Procurement package as per DPP WORKS	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise/Pr equal (if applicable)	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WD01	Construction of 1690 meter long Bridge on Kachua-Betagi-Patuakhali-Lohalia road at Pyrakunja-Mirzaganj ferryghat over the river Paira including Approach Road, Bank Protection and related works.	LS	1.00	OTM	CCGP	GoB	93869.00	Planned Dates	21 June 2020	16 Aug 2020	12. Aug 21	07 Dec 2021	17 Feb 2022	23 Feb 2022	22 March 2022	21 Months	48 months
								Planned Days	-	56	361	115	72	6	28		
	Total value of WORKS Procurement						93869.00										

2nd Revised Annual Procurement Plan (2021-2022)

Ministry/ Division
Agency
Procuring Entity Name & Code
Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	224310300
Construction of Bridge of at 17th km Kochua-Betagi-Patuakhali-Lohalia-Kalaya Road (Z8052) (At Pairakunju Ferryghat) over Paira River.	

Ferryghat) over Paira River.																
Pack. No.	Description of Procurement package as per DPP SERVICES	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise	Technical Proposal Opening	Technical Proposal Evaluation	Financial Proposal Opening & Evaluation	Approval	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	12	13	14	16	17	18	
SD01	Outsourcing of Project Personnel (driver, MLSS, Computer operator, Security Guard) for the PMU	Nos.	01	OTM	PD	GoB	125.84	Planned Dates	30 April 2021	24 Jun 2021	16 Aug 2021	25 Aug, 2021	20 Sept 2021	20 Sept 2021	141 days	49 months
								Planned Days	-	55	51	09	26	-		
Total value of SERVICES Procurement							125.84									

Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	
Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur road & Gazaria-Munshigonj road and preparation of Master Plan for Bangladesh Bridge Authority.	

Budget: Development

Package No.	Description of Procurement package as per DPP Services	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR 01	Supplying of Outsourcing Manpower (Physical Services)	Nos	4	OTM	PD	BBA Own Fund	22.79 (11)	Planned Dates		5 August 2021	23 August 2021	27 September 2021	04 October 2021	04 October 2021	18 October 2021	75 Day	24 Month
								Planned Days			19	35	7	0	14		
SR 02	Supply of Driver for BBA Master Plan Project (Physical Services)	Nos	1	RFQ	PD	BBA Own Fund	4.08 (2.40)	Planned Dates		24 November 2021	30 November 2021	30 November 2021	30 November 2021	30 November 2021	30 January 2022	07 Day	12 Month
											7	0	0	0	0		
SR 03	Hiring of Vehicles for BBA Master plan Project (Physical Services)	Nos	3	OTM	PD	BBA Own Fund	30.00 (15)	Planned Dates		10 February 2022	27 February 2022	10 April 2022	13 April 2022	27 April 2022	11 May 2022	94 Day	24 Month
								Planned Days			18	42	3	14	14		
SR 04	Hiring of Vehicles for BBA Master plan Project (Physical Services) (Re-tender)	Nos	2	OTM/DPM	PD	BBA Own Fund	30.00 (0)	Planned Dates		12 Jun 2022	26 Jun 2022	17 July 2022	03 August 2022	10 August 2022	17 August 2022	61 Day	24 Month
								Planned Days			15	25	7	7	7		
	Total value of Services Procurement						56.87 (13.40)										

Riaz

Bond

Annual Procurement Plan (2021-2022)

Ministry/ Division

Agency

Procuring Entity Name & Code

Project/ Program Name & Code

Ministry of Road Transport & Bridges/Bridges Division	
Bangladesh Bridge Authority	
Project Director	
Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur road & Gazaria-Munshigonj road and preparation of Master Plan for Bangladesh Bridge Authority.	

Budget: Development

Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 01	Supply of Stationary Items for BBA Master plan Project.	LS	1	RFQ	PD	BBA Own Fund	3.00 (3)	Planned Dates		16 August 2021	24 August 2021	26 August 2021	28 August 2021	28 August 2021	29 August 2021	14 Day	1 Month
								Planned Days			9	2	2	0	1		
GD 02	Supply, Fitting, Fixing of Furniture for BBA Master Plan Project	LS	1	RFQ	PD	BBA Own Fund	3.62 (3.62)	Planned Dates		25 October 2021	28 October 2021	02 November 2021	03 November 2021	03 November 2021	04 November 2021	11 Day	1 Month
								Planned Days			4	5	1	0	1		
GD 03	Supply, Installation and Testing of Desktop, Laptop, Printer and UPS for BBA Master Plan Project	LS	1	RFQ	PD	BBA Own Fund	3.00 (3)	Planned Dates		09 January 2022	12 January 2022	13 January 2022	13 January 2022	13 January 2022	16 January 2022	08 Day	1 Month
								Planned Days			4	1	0	0	3		
GD 04	Supply, Testing & Commissioning of Integrated Accounting Software for BBA Master plan Project.	Nos	1	RFQ	PD	BBA Own Fund	1.50 (1.5)	Planned Dates		28 October 2021	03 November 2021	07 November 2021	08 November 2021	08 November 2021	15 November 2021	19 Day	1 Month
								Planned Days			7	4	1	0	7		

Riaz

Bmk


Package No.	Description of Procurement package as per DPP GOODS	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Not used in Goods	Invite/ Advertise Tender	Tender opening	Tender Evaluation	Approval to Award	Notificati on of Award	Signing of Contract	Total time to Contract signing	Time for completion of contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
GD 05	Supply, Installation of LED TV with all necessary accessories for BBA Master Plan Project	LS	1	RFQ	PD	BBA Own Fund	0.86 (0.86)	Planned Dates		09 February 2022	14 February 2022	15 February 2022	16 February 2022	16 February 2022	17 February 2022	09 Day	1 Month
								Planned Days			6	1	1	0	1		
	Total value of GOODS Procurement						11.98 (11.98)										


Rian

Samuel

Running Services

Package No.	Description of Procurement package as per DPP Service	Unit	Quantity	Procurement Method & (Type)	Contract Approving Authority	Source of Funds	Estd. Cost (in Lac Taka)	Time code for process	Advertise of EOI	Issue RFP	Technical Proposal opening	Technical Proposal Evaluation	Financial Proposal Opening and Evaluation	Negotiation	Approval	Signing of Contract	Total time to Contract signing
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
SR 01	Consultancy service for Conducting Feasibility Study for Construction of Bridges over the river Meghna on Shariatpur-Chandpur road & Gazaria-Munshigonj road and preparation of Master Plan for Bangladesh Bridge Authority	No	1	EOI	BBA	BBA Own Fund	24319 (90.00)	Jun 21- Jun 23									
Total Value for Procurement							24319 (90.00)										


 ২৫/০৫/২২
 সৈয়দ রিহাজ উদ্দিন
 সহকারী প্রকৌশলী
 বাসকের মাস্টার প্ল্যান প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ


 ২৫/৫/২২
 মোঃ সিয়াকত আলী
 প্রকল্প পরিচালক
 মাস্টার প্ল্যান প্রকল্প
 বাংলাদেশ সেতু কর্তৃপক্ষ